

**East Central Special Water Utility**  
**Water System ID # 0150138**

**Forward this report to:**  
**East Central Special Utility District**  
**Compliance Department**  
**P.O. Box 570**  
**Adkins, Texas 78101-0570**



**Phone# (210) 649-2383**  
**Fax# (210) 649-1462**  
[www.eastcentralsud.org](http://www.eastcentralsud.org)

**ILLEGIBLE OR INCOMPLETE REPORTS WILL NOT BE ACCEPTED.**

Name of PWS \_\_\_\_\_ PWS I.D.# \_\_\_\_\_

Location of Service: \_\_\_\_\_

Reason for Inspection: \_\_\_\_\_

1. New construction.....
2. Existing service where contaminant hazards are suspected.....
3. Major renovation or expansion of distribution facilities.....
4. I, \_\_\_\_\_, upon inspection of the private water distribution facilities connected to the aforementioned public water supply do hereby certify that, to the best of my knowledge:

Compliance	Non-Compliance		
<input type="checkbox"/>	<input type="checkbox"/>	(1)	No direct connection between the public drinking water supply and a potential source of contamination exists. Potential sources of contamination are isolated from the public water system by an air gap or an appropriate backflow prevention assembly in accordance with Commission regulations.
<input type="checkbox"/>	<input type="checkbox"/>	(2)	No cross-connection between the public drinking water supply and a private water system exists. Where an actual air gap is not maintained between the public water supply and a private water supply, an approved reduced pressure-zone backflow prevention assembly is properly installed and a service agreement exists for annual inspection and testing by a certified backflow prevention assembly tester.
<input type="checkbox"/>	<input type="checkbox"/>	(3)	No connection exists which would allow the return of water used for condensing, cooling or industrial processes back to the public water supply.
<input type="checkbox"/>	<input type="checkbox"/>	(4)	No pipe or pipe fitting which contains more than 8.0% lead exists in private water distribution facilities installed on or after July 1, 1988.
<input type="checkbox"/>	<input type="checkbox"/>	(5)	Plumbing installed after January 4, 2014 bears the expected labeling indicating $\geq 0.25\%$ lead content. If not properly labeled, please provide written comment.
<input type="checkbox"/>	<input type="checkbox"/>	(6)	No solder or flux which contains more than 0.2% lead exists in private water distribution facilities installed on or after July 1, 1988.

I further certify that the following materials were used in the installation of the plumbing facilities:

Service lines:  Lead  Copper  PVC  Other

Solder:  Lead  Lead Free  Solvent Weld  Other

I recognize that this document shall become a permanent record of the aforementioned Public Water System and that I am legally responsible for the validity of the information I have provided.

Remarks:			
Signature of Inspector:		Title of Inspector:	
Inspector Name (Print)		License Number:	
Date/Time Inspection:		Type of License:	